Jobs Released

Legend: Complete | In Pro

Job #	Customer	Shop Location	Category	Ship Date	Progress	Complete	Head(s) Rcvd	Pipe & Flange Rcvd	Receive Special Item(s)	Materials Inspected
25-099	Burke		On Track	3/19/2026	44%	7				
25-013	Kimberly-Clark		@ Risk	3/19/2026	29%	16				
25-098	Coastal Tech		On Hold	3/30/2026	19%	10				
25-092	Symrise		On Track	4/2/2026	1%	1	1	13		1
25-093	Symrise		On Track	4/2/2026	1%	1	1	13		1
25-040	Nak Kiln		On Track	4/3/2026	3%	2				1
25-068	Reco/Nudyne		On Track	4/6/2026	95%	58				
25-069	Reco/Nudyne		On Track	4/6/2026	49%	30				
25-070	Reco/Nudyne		On Track	4/27/2026	22%	13				
25-071	Reco/Nudyne		On Track	4/27/2026	2%	1		7		1
24-083	Synthomer		On Track	4/9/2026	34%	32				
25-117	Merrick		On Track	4/13/2026	12%	11				1
25-118	Merrick		On Track	5/11/2026	1%	1		9		1
24-046	Syms		On Track	4/13/2026	1%	1		20		1