Jobs Released

Legend: To Start

Job #	Customer	Shop Location	Category	Ship Date	Progress	Complete	Fit Ladders/ Handrail/ Platform	QA Inspect Ladders/ Handrail/ Platform	Weld Shell Seams	Weld Top To Shell	Weld Bottom To Shell	Weld Tank Support(s)	Install Nozzles	Install Special External Part(s)	Install Special Internal Part(s)
25-099	Burke		On Track	3/19/2026	44%	7							2		1
25-013	Kimberly-Clark		@ Risk	3/19/2026	29%	16			11	1		1	6		
25-098	Coastal Tech		On Hold	3/30/2026	19%	10				8	4	2	7		2
25-092	Symrise		On Track	4/2/2026	1%	1			7	1	1	1	12		2
25-093	Symrise		On Track	4/2/2026	1%	1			7	1	1	1	12		2
25-040	Nak Kiln		On Track	4/3/2026	3%	2			27						28
25-068	Reco/Nudyne		On Track	4/6/2026	95%	58									
25-069	Reco/Nudyne		On Track	4/6/2026	49%	30					2		6		7
25-070	Reco/Nudyne		On Track	4/27/2026	22%	13			15	1	1	2	6		7
25-071	Reco/Nudyne		On Track	4/27/2026	2%	1			15	1	1	2	6		7
24-083	Synthomer		On Track	4/9/2026	34%	32				1	1	4	22	1	1
25-117	Merrick		On Track	4/13/2026	12%	11			16	16	16		9		
25-118	Merrick		On Track	5/11/2026	1%	1			16	16	16		9		
24-046	Syms		On Track	4/13/2026	1%	1	2	1	17	1	1		18		