Jobs Released

Legend: cess | @ Risk | Late | N/A

Job #	Customer	Shop Location	Category	Ship Date	Progress	Complete	Cut Parts on Plasma	Form Internal Coil	Shell(s) Rolled	Skirt Rolled	Roll Repads	Build Supports	Nozzle(s) Made	Build Top and/or Bottom	Build Manway	Make Ladders/ Handrail/ Platform	Weld Cone(s)
25-099	Burke		On Track	3/19/2026	44%	7		1					1				2
25-013	Kimberly-Clark		@ Risk	3/19/2026	29%	16									3		
25-098	Coastal Tech		On Hold	3/30/2026	19%	10	3		1			2	7	1			2
25-092	Symrise		On Track	4/2/2026	1%	1	2		4	1	1		17		1		
25-093	Symrise		On Track	4/2/2026	1%	1	2		4	1	1		17		1		
25-040	Nak Kiln		On Track	4/3/2026	3%	2			3								
25-068	Reco/Nudyne		On Track	4/6/2026	95%	58											
25-069	Reco/Nudyne		On Track	4/6/2026	49%	30	1		3		1		6		1		
25-070	Reco/Nudyne		On Track	4/27/2026	22%	13	1		3		1		6		1		
25-071	Reco/Nudyne		On Track	4/27/2026	2%	1	1		3	1	1		6		1		
24-083	Synthomer		On Track	4/9/2026	34%	32	1				1	4	22		1		
25-117	Merrick		On Track	4/13/2026	12%	11					1		9	2	6		
25-118	Merrick		On Track	5/11/2026	1%	1	1				1		9	2	6		
24-046	Syms		On Track	4/13/2026	1%	1			6		4	4	20	1	2	2	