QW-484 MANUFACTURER'S RECORD OF WELDER OR WELDING OPERATOR PERFORMANCE QUALIFICATION TESTS (WPQ)
(SEE QW-301, SECTION IX, ASME BOILER & PRESSURE VESSEL CODE)

Welder's Name: SAMMY CHAVIS SS# 256-04-7862 STAMP # C
Welding process(es) used - GTAW Type-Manual
Identification of WPS followed by welder during welding of the test coupon - Number ST-GT-10 10HT

MANUAL or SEMIAUTOMATIC VARIABLES for each process (QW-350)

	ACTUAL VALUES	RANGE QUALIFIED
Base Material Welded - 2" SCH. 40 Thickness -	0.154"	.0625" - 0.308"
Backing (metal, weldmetal, welded both sides, flux, etc.)(QW-402)	WELD METAL	WELD METAL
ASME P-No. to ASME P-No. (QW-403)	P1	P1
( )Plate(X)Pipe (Enter dia.,if pipe)		
Filler Metal Spec. (SFA):	5.18	5.18
Classification(QW-404)	ER-70S-3	ER-7XX-X
Filler Metal F-No.	6	6
Consumable insert for GTAW or PAW	N/A	N/A
Weld deposit thickness for each welding process		
Welding position(1G,5G,etc.)(QW-405)	6G	6G
Progression(Flat,uphill,downhill)	N/A	N/A
Backing gas for GTAW, PAW, or GMAW; fuel gas for OFW(QW-408)		
GMAW transfer mode(QW-409)		
GMAW welding current type		
GMAW welding polarity		

GUIDED BEND TEST RESULTS

Guided bend test types: QW-462.2(Side) Results ( )
QW-462.3(a)(Trans, R & F) Results (X)
QW-462.3(b)(Long, R & F) Results ( )

QW-462.3(a) R	PASSED
QW-462.3(a) F	PASSED
QW-462.3(a) R	PASSED
QW-462.3(a) F	PASSED
Visual examination results (QW-302.4)	ACCEPTABLE
Radiographic test results (QW-304 & QW-305) -	N/A

(For alternative qualification of groove welds by radiography)
Fillet weld - Fracture test - N/A Length & % of defects - N/A
Macro test fusion - N/A Fillet leg size N/A in. X N/A in.
Concavity / Convexity N/A in.

Welding test conducted by SAVANNAH TANK & MFG., INC.
Mechanical tests conducted by SAVANNAH TANK & MFG., INC. Lab test # N/A)

We certify that the statements in this record are correct and that the test coupons were prepared, welded, and tested in accordance with the requirements of Section IX of the ASME CODE.

Witnessed by [signature]
Date - 4/17/02

SAVANNAH TANK & MFG., INC.
Appv'd by - [signature]
Date - 4/17/02