QW-484 MANUFACTURER'S RECORD OF WELDER OR WELDING OPERATOR
PERFORMANCE QUALIFICATION TESTS (WPQ)
(See QW-301, Section IX, Asme Boiler and Pressure Vessel Code)

Welder's Name: **Sammy Chavis** Stamp# **C**

Welding process(es) used **SAW** Type **Machine**

Identification of WPS followed by welder during welding of the test coupon **ST-SA-37HT**

Additional qualifiers:

MANUAL or SEMIAUTOMATIC VARIABLES for each process (QW-350)

	ACTUAL VALUES	RANGE QUALIFIED
Base Material Welded (Thickness)	3/8"	.1875" -.750"
Backing (metal, weldmetal, welded both sides, flux, etc.) **(QW-402)**	Base & Weld Metal	Base & Weld Metal
ASME P-No. to ASME P-No. **(QW-403)**	1	1
Plate X Pipe (Enter dia.)		
Filler Metal Spec. **(SFA)**	5.17	5.17
Classification **(QW-404)**	EM12K	EM12K
Filler Metal F-No.	6	6
Consumable insert for GTAW or PAW	N/A	N/A
Weld deposit thickness for each welding process	Full	Full
Welding position (1G, 5G, etc.) **(QW-405)**	1G	1G
Progressional (Flat, uphill, downhill)	Flat	Flat
Backing gas for GTAW, PAW or GMAW fuel gas for OFW **(QW-408)**	N/A	N/A
GMAW transfer mode **(QW-409)**	N/A	N/A
GMAW welding current type	N/A	N/A
GMAW welding polarity	N/A	N/A

GUIDED BEND TEST RESULTS

Guided bend test types:			
	QW-462.2(Side)	Results	N/A
	QW-462.3(a)(Trans, R & F)	Results	N/A
	QW-462.3(b)(Long, R & F)	Results	N/A
	QW-462.3(a)(Root)		Passed
	QW-462.3(a)(Face)		Passed

Visual examination results (QW-302.4) Acceptable

Radiographic test results (QW-304 & QW-305) N/A

(For alternative qualification of groove welds by radiography)

Fillet weld - Fracture test N/A Length & % of defects N/A

Macro test fusion N/A Fillet leg size N/A in.

Concavity / Convexity N/A in.

Welding test conducted by SAVANNAH TANK & MFG., INC.

Mechanical tests conducted by - **Lab test #** -

We certify that the statements in this record are correct and that the test coupons were prepared, welded and tested in accordance with the requirements of Section IX of the ASME Code.

SAVANNAH TANK & MFG., INC.

Witnessed by: [signature] Appv'd by: [signature]

Date 12/20/12 Date 12/20/12